

**CAPITAL MONITORING
FOR THE PERIOD ENDED 30TH APRIL 2014**

PROFILE TO DATE	ACTUAL SPEND 2014/15		APPROVED PROGRAMME 2014/15	PROJECTED OUTTURN 2014/15	VARIANCE AT OUTTURN 2014/15	PROJECT SPONSOR	COMMENTS
£000	£000		£000	£000	£000		
		Directorate of Learning and Skills					
		Education & Schools					
19	19	Schools IT Equipment	200	200	0	Chris Habberley	Cost of IT equipment to be reimbursed by schools
0	0	Penarth Learning Community	14,110	14,110	0	Paula Ham	Continuation of major school development scheme. Progressing on site
4	4	Ysgol Nant Talwg, Barry	1,498	1,498	0	Paula Ham	Phase 2 of the Welsh medium school development. Progressing on site.
0	0	Ysgol Dewi Sant, Llantwit Major	1,823	1,823	0	Paula Ham	Phase 2 of the Welsh medium school development. Tendering for works
0	0	Barry Cluster (Ysgol Gwaun y Nant/Oakfield)	2,600	2,600	0	Paula Ham	Tendering for works
0	0	School Reorg/Demolition Ysgol Maes Dyfan	200	200	0	Paula Ham	Currently in design and demolition not due to take place until end of year
0	0	Barry Comp Art Block	315	315	0	Paula Ham	Currently at planning and design stage
0	0	Propety Condition Survey	40	40	0	Paula Ham	To be undertaken during year
0	0	Albert Primary - Roofing Works	327	327	0	Paula Ham	Currently on site
0	0	Education Asset Renewal - Contingency	50	50	0	Paula Ham	Contingency budget for school repairs
0	0	Capital Loan Scheme for Schools	300	300	0	Paula Ham	Cowbridge and St Athans applications approved
0	0	Oakfield Primary New Entrance & Reception	147	147	0	Paula Ham	Part of larger scheme above for Barry Cluste
0	0	Fairfield Primary Roofing Works	244	244	0	Paula Ham	Currently on site
0	0	Ysgol Sant Curig - Roofing Works	240	240	0	Paula Ham	Due on site at end of June 2014
0	0	Holton Primary - Replacement of Mains Below the Main Hall	60	60	0	Paula Ham	Works to be undertaken during school summer holidays
0	0	Llanfair Primary - Renewal of Roof	40	40	0	Paula Ham	Currently at investigation and design stage
0	0	Llandough Primary - Resurface Playground	25	25	0	Paula Ham	Scheme complete
0	0	Cadoxton Primary - Infant Toilet Refurbishment	50	50	0	Paula Ham	Works to be undertaken during school summer holidays
0	0	St Andrews Major - Toilet Refurbishment	30	30	0	Paula Ham	Works to be undertaken during school summer holidays
0	0	Victoria Primary - Rewire KS1	40	40	0	Paula Ham	Currently tendering for works
0	0	Rhose Primary - Guttering Phase 1	20	20	0	Paula Ham	Currently at planning stage
0	0	Cadoxton Primary - Rewire Boiler Room	12	12	0	Paula Ham	Works to be undertaken during school summer holidays
0	0	Romilly Primary - Dry Rot Eradication Works (Phase 2)	20	20	0	Paula Ham	Currently at investigaton stage
0	0	Overboarding Ceilings	123	123	0	Paula Ham	Contract award and works being undertaken at various schools
0	0	Llanfair School Extension	40	40	0	Paula Ham	Funded from s106 monies
0	0	Gladstone Primary Remodelling	15	15	0	Paula Ham	Completion of scheme from previous financial yea
		Slippage					
0	0	Fairfield Boiler Renewal	3	3	0	Paula Ham	Release of retention outstanding
0	0	Llancafarn Demountable	5	5	0	Paula Ham	Release of retention outstanding
0	0	High St Primary School - Replace Boiler	1	1	0	Paula Ham	Release of retention outstanding
0	0	Gwenfo Primary School - Replace Boiler	1	1	0	Paula Ham	Release of retention outstanding
23	23	Total Education & Schools	22,579	22,579	0		

**CAPITAL MONITORING
FOR THE PERIOD ENDED 30TH APRIL 2014**

PROFILE TO DATE £000	ACTUAL SPEND 2014/15 £000		APPROVED PROGRAMME 2014/15 £000	PROJECTED OUTTURN 2014/15 £000	VARIANCE AT OUTTURN 2014/15 £000	PROJECT SPONSOR	COMMENTS
		<u>Directorate of Learning and Skills (continued)</u>					
		Libraries					
0	0	Llantwit Major Library	251	251	0	Paula Ham	Partly funded by Museums Archives & Libraries Wales Community Learning grant
0	0	Total Libraries	251	251	0		
		Catering Services					
3	3	Cashless Catering & Management Info. System	160	160	0	Paula Ham	Implementation of system progressing from previous year
3	3	Total Catering Services	160	160	0		
26	26	Total Directorate of Learning and Skills	22,990	22,990	0		