	PROGRAMME			15-Aug	22-Aug	29-Aug	05-Sep	12-Sep	19-Sep	26-Sep	03-Oct	10-Oct	17-Oct	24-Oct	31-Oct	07-Nov	14-Nov	21-Nov	28-Nov	05-Dec	12-Dec	19-Dec	26-Dec	02-Jan	09-Jan	16-Jan	23-Jan	31-Jan
	Stage 04: Detail																											
	Finalise Design & Budget																											
	Client Sign Off	X																										
	Agree Construction Contract with JLC	X																										
C	Stage 05: Demolition																											
	Stage 05: Build																											
C	Groundworks																											
Bespoke	Concrete Shop Drawings																											
Bespoke	Commencement of moulds and liners																											
Bespoke	Completion of moulds and liners									X																		
Bespoke	Casting																											
Bespoke	Concrete Delievery To Site																	X										
JLC + C	Concrete Installation																											
JLC	Joinery Shop Drawings																											
JLC	Joinery Off site																											
JLC	Joinery On Site																											
	Practical Completion	X																								X		
	Stage 06: Handover																											
	Contingency																											